

PROJECT UPDATE

Sammamish Community & Aquatic Center

October 10, 2014

Parks & Recreation Department

Construction is continuing at a good pace. The building foundations along the periphery are complete. The east wall was completed a month ago and the south west wall was poured last week. The contractor is also working on the interior footings of the building, forming the base of the elevator shaft and the walls of the surge tank for the pool. Plumbing and electrical junction boxes are being installed in parallel.

The floor slab for the storm water vault (roughly 120'X64') was poured a month ago and the walls for three sides of the vault have been completed over the last couple of weeks.

Excavation for the west wing of the garage as well as for most of the footings is complete. Waterproofing on the east wall of the building is almost done and the contractor has started backfilling this area.



Below: Panoramic view of the garage excavation and the building.
Right: View of Surge Tank.



Below: East wall of the building gymnasium

Below: Storm water Vault.



Waterproofing & Backfilling